EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains and Covering slabs at Vemmanna layout 1st and 2nd Cross in Ward No. 10 (Doddabommasandra), Vidyaranyapura Sub Division.
2	Amount of Work Portion	19,79,412.46
3	Estimated Cost	20.00 Lakhs
4	Name of Contractor	Sri lakshminarayan. M
5	Agreement No	EE/BBMP/BTP Ag No. 279/14-15 Date: 03.02.2015
6	No and date under which work order issued	/EE/BBMP/E-PMT/ 07/(14130)W.O/279/14-15 Date: 03.02.2015.
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	2 Months
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	Site Dispute Problem
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	No
12	Work carried out during 1st extension	Yes
13	Work carried out during 2nd extension	-
14	Time now applied for	2 Months
15	Date of recommending time limit applied for	20.02.2015
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	2 Months
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	No

21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64

To Levy penalty

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 97

Lakshmi Narayana. M
P.W.D & B. B. M.P Class - I
Contractor

Res. : 28381324
Mobile : 9448481324

"Sri Anjandri" No. 354, 5th 'A' Cross,
Sharadambanagar, Jalahalli,
Bangalore - 560 013.

Date : 20-02-2015

To,
The Asst Executive Engineer
Byatarayanapura Division
BBMP, Bangalore - 92.

Sub: Extension of time (Siterdispute)

Respected Sir,

I request you for extension of time, for the work at Vemmanna Layout 1st and 2nd Cross in Ward No: 10 (Doddabommasandra), Vidyaranyapura Sub-Division
Work Code : 010-15-000024 Dated : 03-02-2015
Indent No : 14130
Agreement no: 279, because of site dispute extension time required is 60 days.

Thanking You

AE-10

Yours Faithfully

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97
20/02/2015